

Photographic Log

<b>Project:</b> St Cloud NR2 Project	<b>Site Location:</b> St Cloud WWTF	<b>Project No.</b> 15053
---	--	-----------------------------

<b>Photo No.</b> 1	<b>Date:</b> 2017/08/14	
<b>Direction Photo Taken</b> N		
<b>Photo Taken By:</b> JWS		
<b>Description:</b> Image is of Rice Lake beginning excavation for the construction of the 380 structure.		

<b>Photo No.</b> 2	<b>Date:</b> 2017/08/14	
<b>Direction Photo Taken:</b> E		
<b>Photo Taken By:</b> JWS		
<b>Description:</b> Image is of Custom View Landscaping removing trees SE of the 060 structure.		

Photographic Log

<b>Project:</b> St Cloud NR2 Project	<b>Site Location:</b> St Cloud WWTF	<b>Project No.</b> 15053
---	--	-----------------------------

<b>Photo No.</b> 3	<b>Date:</b> 2017/08/14	
<b>Direction Photo Taken</b> S		
<b>Photo Taken By:</b> JWS		
<p><b>Description:</b> Image is of Rice Lake beginning excavation for the construction of the 380 structure.</p>		

<b>Photo No.</b> 4	<b>Date:</b> 2017/08/16	
<b>Direction Photo Taken:</b> S		
<b>Photo Taken By:</b> JWS		
<p><b>Description:</b> Image is of Rice Lake excavating for the footing slab of the 380 structure.</p>		

# Photographic Log

<b>Project:</b> St Cloud NR2 Project	<b>Site Location:</b> St Cloud WWTF	<b>Project No.</b> 15053
---	--	-----------------------------

<b>Photo No.</b> 5	<b>Date:</b> 2017/08/16	
<b>Direction Photo Taken</b> SW		
<b>Photo Taken By:</b> JWS		
<b>Description:</b> Image is of Rice Lake excavating for the footing slab of the 380 structure.		

<b>Photo No.</b> 6	<b>Date:</b> 2017/08/17	
<b>Direction Photo Taken:</b> N		
<b>Photo Taken By:</b> JWS		
<b>Description:</b> Image is of Rice Lake loading Knife River trucks with bituminous removed from structure 380 excavation for off-site removal.		

Photographic Log

<b>Project:</b> St Cloud NR2 Project	<b>Site Location:</b> St Cloud WWTF	<b>Project No.</b> 15053
---	--	-----------------------------

<b>Photo No.</b> 7	<b>Date:</b> 2017/08/17	
<b>Direction Photo Taken</b> E		
<b>Photo Taken By:</b> JWS		
<b>Description:</b> Image is of Rice Lake checking footing slab sub base elevation for the 380 structure.		

<b>Photo No.</b> 8	<b>Date:</b> 2017/08/17	
<b>Direction Photo Taken:</b> W		
<b>Photo Taken By:</b> JWS		
<b>Description:</b> Image is of Rice Lake cutting stakes for the 380 structure footing slab forming.		

# Photographic Log

<b>Project:</b> St Cloud NR2 Project	<b>Site Location:</b> St Cloud WWTF	<b>Project No.</b> 15053
---	--	-----------------------------

<b>Photo No.</b> 9	<b>Date:</b> 2017/08/17
<b>Direction Photo Taken</b> SW	
<b>Photo Taken By:</b> JWS	

**Description:** Image is of Rice Lake compacting the sub base for the footing slab of the 380 structure.



<b>Photo No.</b> 10	<b>Date:</b> 2017/08/17
<b>Direction Photo Taken:</b> SE	
<b>Photo Taken By:</b> JWS	

**Description:** Image is of Braun Intertec running density testing of the structure 380 footing sub base.

